



CONSTRUCTION STAGING BY SECTION

1. IN WORK AREA IB.4, FOLLOW STEPS 1-10.
2. EXCESS MATERIAL WILL BE TEMPORARILY STOCKPILED AS NOTED ON PLANS IB.1-IB.4. CONSTRUCTION MAY BEGIN IN WORK AREA IB.5.
3. THING OF UTILITY AND STORMWATER STRUCTURES IS AT THE CONTRACTOR'S DISCRETION.

TYPICAL EROSION AND SEDIMENT CONTROL SEQUENCING

1. PRE-CONSTRUCTION AND SITE PREPARATION MAY BE MONITORED BY RESPECTABLE EROSION CONTROL SPECIALIST.
2. PERMITS AND SCHEDULE REVIEW STORMWATER POLLUTION PREVENTION PLAN.
3. STAKEOUT ROAD CENTERLINE, CLEANING LINES, WELLS, AND STREAMS.
4. INSTALL TEMPORARY DIVERSION SWALES AS SPECIFIED.
5. CUT AND REMOVE EXISTING TREES AND LOSS, DO NOT GRUB STUMPS.
6. TEMPORARILY FENCE AND DEMARK CONTROL LOCATIONS IN INITIAL LAYOUT.
7. CONSTRUCTION OF THE EROSION CONTROL, INCLUDING SILT FENCE, BO-COES, EARTH BARRIERS, AND INLET PROTECTION AT EXISTING OUTLETS.
8. INSTALL TEMPORARY DIVERSION SWALES AS SPECIFIED BY ON-SITE EROSION AND SEDIMENT CONTROL SPECIALIST.
9. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
10. INSTALL TEMPORARY DIVERSION SWALES, EXCAVATE SEDIMENT BASINS AND BUILD ROWWAYS AND STABILIZE.
11. BUILD ROWWAYS AND STABILIZE.
12. TEMPORARILY DIVERT SEDIMENT SWALES.
13. INSTALL CHECKDAMS AS REQUIRED.
14. INSTALL INFRASTRUCTURE, INCLUDING CATCH BASINS WITH INLET AND OUTLET PIPES, AND PERMANENT BRANCH STRUCTURES WITH INLET AND OUTLET.
15. BUILD ROWWAYS AND STABILIZE.
16. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
17. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
18. SEED AND MOW ALL BARE SOIL AREAS TO REMAIN UNDISTURBED FOR MORE THAN 180 DAYS.
19. APPLY ROLLER EROSION CONTROL PRODUCT OR HYDROSEED A MIXTURE OF WOOD STRAW, ROLLER EROSION CONTROL PRODUCT AND SEED AS DIRECTED.
20. INSPECT ALL REMAINING EROSION CONTROL AND REPAIR AS DIRECTED.
21. INSTALL/REPAIR ALL INLET AND OUTLET PROTECTION PERMITS SMALL.
22. REMOVE SEDIMENT FROM TRAPPING DEVICES.
23. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
24. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
25. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
26. PERFORM OTHERS AS SPECIFIED BY THE CONTRACTOR.
27. RECEIVE CERTIFICATION OF STABILIZATION FROM EROSION AND SEDIMENT CONTROL SPECIALIST.
28. CLEAN ALL STORMWATER SYSTEMS OF SEDIMENT, TRASH, AND DEBRIS BY THE EROSION AND SEDIMENT CONTROL SPECIALIST.

LEGEND

PROPERTY BOUNDARY
 WORK AREA
 HALL ROAD
 SILT FENCE
 DIVERSION SWALE
 CONVEYANCE SWALE
 STORMWATER PIPE
 DETOURING DISPERSION PIPE
 SEDIMENT BASIN DEMARKING PIPE
 SEDIMENT BASIN
 STABILIZED WORK AREA

SYMBOL

SCALE: 1"=50'
 0 25 50 100



the LA Group
 Landscape Architecture
 and Engineering, PC
 40 Long Alley
 Shandaken Springs
 New York 12548
 F 518.857-2180
 www.thelagroup.com

Unaffiliated Architectural
 addition to the document is a
 violation of Section 7209 of the
 New York State Education Law.

© the LA Group 2010
 Design: MAT/ITS
 Drawn: MAT/ITS
 Checked: KJF/SLA

SUBMITTER:
 FOR REGULATORY
 APPROVALS ONLY

PREPARED FOR:
 Crossroads Ventures, L.L.C.
 PO Box 267
 Mt. Tremper, NY 12457

The Modified Belleayre Resort at Catskill Park
 Wildacres Resort & The Highmount Spa Resort
 Town of Shandaken & Town of Middletown, New York

Title:
 Sediment and Erosion Control Plan- Front 9 Village

Key Plan
 Project: 07074
 Date: 03/30/2011
 Drawing: L-3.13

NORTH

Revisions:

