

- CONSTRUCTION STAGING BY SECTION**
- PHASE 1**
1. IN WORK AREA 1B.8, FOLLOW STEPS 1-10.
 2. ONCE EROSION CONTROL MEASURES HAVE BEEN INSTALLED, EARTHWORK MAY BE INITIATED.
 3. EXCESS MATERIAL WILL BE TEMPORARILY STOCKPILED AS NOTED ON PLANS.
 4. STOCKPILE SHALL BE COVERED WITH 18" MIN. MULCH OR STABILIZED STEPS.
 5. PORTIONS OF THE FRONT 9 VILLAGE WILL BE UTILIZED TO STOCKPILE EXCESS MATERIAL.
 6. TIMING OF UTILITY AND STORMWATER STRUCTURES IS AT THE CONTRACTOR'S DISCRETION.
- TYPICAL EROSION AND SEDIMENT CONTROL SEQUENCING**
- PRE-CONSTRUCTION AND SITE PREPARATION**
1. EROSION CONTROL SCHEDULE - APPROVAL MAY BE MODIFIED BY DESIGNED PROFESSIONAL ENGINEER.
 2. BEFORE INSPECTION SCHEDULE, REVIEW STORMWATER POLLUTION PREVENTION PLAN.
 3. STAKEOUT ROAD CENTERLINE, CLEANING LIMITS, WETLANDS, AND STREAMS.
 4. INSTALL STABILIZED CONSTRUCTION ENTRANCES AS SPECIFIED.
 5. CUT AND REMOVE EXISTING TREES AND LOSS; DO NOT GRUB STUMPS.
 6. TEMPORARILY BRIDGE AND DRAINAGE CONTROL.
 7. CONSTRUCTION ON CLEARED AREAS NOT INCLUDED IN INITIAL EARTHWORK.
 8. INSTALL EROSION CONTROL MEASURES INCLUDING SILT FENCE, BOD-LOSS, DITCH, AND MULCH.
 9. INSTALL WATER BARS IN LOCATIONS AS SPECIFIED BY ON-SITE EROSION AND SEDIMENT CONTROL PLAN.
 10. INSTALL TEMPORARY DIVERSIONS INCLUDING INLET AND OUTLET PROTECTION, AND PERMANENT DIVERSIONS WHERE APPROPRIATE.
- EROSION AND SEDIMENT CONTROL LOCATIONS, EXCEPT SEDIMENT BASINS AND SLOPE PROTECTION DIVERSION SWALES**
11. INSTALL CONVEYANCE SWALES.
 12. INSTALL CONVEYANCE SWALES.
 13. INSTALL CONVEYANCE SWALES.
 14. GRASS REMAINS STUMPS, REGRASS ROOTS OF GRASSES WITH INLET PROTECTION, PERMANENT AND TEMPORARY DIVERSION SWALES WITH INLET AND OUTLET PROTECTION.
 15. BUILD ROWWAYS AND STABILIZE.
 16. BUILD ROWWAYS AND STABILIZE.
 17. CONVEYANCE SWALES, STABILIZE, AND BUILD PERMANENT STORMWATER DIVERSIONS.
- TEMPORARY STABILIZATION OF WORK AREAS**
18. SEED AND MULCH ALL BARE SOIL AREAS TO REMAIN UNDISTURBED FOR WORK.
 19. APPLY FOLDED EROSION CONTROL PRODUCT ON EXPOSED A MIXTURE OF WOOD CHIP MULCH WITH MULCHING AGENT TO ALL SURFACES 3" OR GREATER.
 20. REGRASS REMAINS STUMPS, REGRASS ROOTS OF GRASSES WITH INLET PROTECTION, PERMANENT AND TEMPORARY DIVERSION SWALES WITH INLET AND OUTLET PROTECTION, PERMANENT SWALES STORAGE DEVICES, AND PERMANENT DIVERSIONS.
 21. INSTALL/REPAIR ALL INLET AND OUTLET PROTECTION, PERMANENT SWALES STORAGE DEVICES, AND PERMANENT DIVERSIONS.
 22. REMOVE SEDIMENT FROM TEMPORARY DEVICES.
- PERMANENT STABILIZATION**
23. REGRASS/SEED ALL BARE SPOTS.
 24. STABILIZE SLOPE SPOTS.
 25. STABILIZE SLOPE SPOTS.
 26. INSTALL SOOT ON ALL AREAS AS SPECIFIED.
 27. REGRASS REMAINS STUMPS, REGRASS ROOTS OF GRASSES WITH INLET PROTECTION, PERMANENT AND TEMPORARY DIVERSION SWALES WITH INLET AND OUTLET PROTECTION, PERMANENT SWALES STORAGE DEVICES, AND PERMANENT DIVERSIONS.
 28. BEFORE TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES AS APPROVED BY THE ENGINEER ARE REMOVED.

LEGEND

SYMBOL

PROPERTY BOUNDARY

WORK AREA

HALL ROAD

SILT FENCE

DIVERSION SWALE

CONVEYANCE SWALE

STORMWATER PIPE

DISPERSION PIPE


SEDIMENT BASIN DEMANDING PIPE

SEDIMENT BASIN

STABILIZED WORK AREA

SCALE: 1"=50'

Project: 07074
 Date: 03/01/2017
 Drawing: L-3.17



Revisions

The Modified Belleayre Resort at Catskill Park

Wildacres Resort & The Highmount Spa Resort
 Town of Shandaken & Town of Middletown, New York

Title: Sediment and Erosion Control Plan- Front 9 Village

PREPARED FOR:
 Crossroads Ventures, L.L.C.
 PO Box 267
 Mt. Tremper, NY 12457

FOR REGULATORY APPROVALS ONLY

the LA Group
 Landscape Architecture and Engineering, PC
 40 Long Alley
 Shandaken Springs
 New York 12448
 F 518.697.2180
 www.thelagroup.com

Design: MTL/LLS
 Drawn: MTL/LLS
 Checked: KLF/SJA

Unauthorized alteration or addition to this document is a violation of Section 7209 of the New York State Education Law.

© the LA Group 2016